



CLAIM SUMMARY KKP II

Contract No :
C&A. 1608.02/KKP2 - 069

Type of Work	Unit	SPK Vol	Feb - Jul 2011 Claim	August Claim	Total Claimed (Feb - Aug 2011)	%
Excavator						
Infield Drain 1,2x0,9x0,6	Meter	84,637.00	80,120.00	-	80,120.00	94.66%





Chart & Detail Per Month

Type of Work	SPK Vol (Meter)	Progress	%
Infield Drain 1,2x0,9x0,6	84,637.00	80,120.00	94.66%



Month	Monthly Progress	Accumulated
Feb-11	-	-
Mar-11	-	-
Apr-11	-	-
May-11	34,846.00	34,846.00
Jun-11	45,274.00	80,120.00
Jul-11	-	80,120.00
Aug-11	-	80,120.00
Total	80,120.00	