



PROGRESS REPORT - Kebun Kawi

KONTRAK NO :

1. 184/KAWE/LOA/12/2013
2. 184/KAWE/JKTO/12/2013-PEMBUKAAN LAHAN, IMAS TUMBANG, SWAB LP
3. 008/KAWE/JKTO/01/2014-GAMBANGAN
4. 026/KAWE/JKTO/01/2014-PUNCHER & COMPACTION

Jenis Pekerjaan	Unit	Vol SPK 1 Jan '14 s.d. 31 Des '14	Realisasi			%
			AKUMULASI S.D BULAN LALU	BAPP Feb 2014	S.D BAPP Feb 2014	
Bulldozer						
Jalur Tanam Darat	Ha	300,00	7,27	5,09	12,36	4,12%
Main Road Darat	Meter	2.550,00	-	-	-	0,00%
Collection Road Darat	Meter	8.400,00	712,28	67,36	779,64	9,28%
Jalan Contour	Meter	5.750,00	192,46	380,52	572,98	9,96%
Teras Contour	Meter	55.750,00	1.185,03	1.339,00	2.524,03	4,53%
Sewa Buldozer	HM		223,80	561,50	785,30	
Excavator						
Jalur Tanam Rawa	Ha	200,00	4,28	49,71	53,99	27,00%
Parit 1 x 1 x 0,75	Meter	72.500,00	2.440,58	976,78	3.417,36	4,71%
Parit 2 x 2 x 1,5	Meter	9.720,00	1.240,07	2.767,12	4.007,19	41,23%
Parit 4 x 4 x 3	Meter	3.290,00	-	-	-	0,00%
Main Road Rawa	Meter	2.040,00	-	95,64	95,64	4,69%
Collection Road Rawa	Meter	6.720,00	448,02	249,27	697,29	10,38%
Sewa Excavator	HM	-	2.282,60	2.617,20	4.899,80	
Gorong-gorong	Unit	-	1,00	3,00	4,00	
Jembatan 2 M	Unit	-	6,00	6,00	12,00	
Jembatan 4 M	Unit	-	-	-	-	
Jembatan 5-10 M	Unit	-	-	-	-	
Jembatan > 10 M	Unit	-	-	-	-	
Imas Tumbang	Ha	500,00	-	-	-	0,00%
Puncher	Meter	100,00	-	-	-	0,00%
Compaction	Meter	100,00	-	-	-	0,00%
Gambangan	Meter	4.380,00	-	-	-	0,00%



