



**PROGRESS REPORT - Kebun Sungai Biru Plasma**

KONTRAK NO :

1. 169/SBIA/LOA/12/2013 - BPRT, PJLN, Sewa
2. 169/SBIA/JKTO/12/2013 - IMAS TUMBANG
3. 009/SBIA/LOA/01/2014 - Gambangan

Jenis Pekerjaan	Unit	Vol SPK 1 Jan '14 s.d. 31 Des '14	Realisasi			%
			AKUMULASI S.D BULAN LALU	BAPP Feb 2014	S.D BAPP Feb 2014	
<b>Bulldozer</b>						
Jalur Tanam Darat	Ha	143,00	0,32	10,47	10,79	7,55%
Main Road Darat	Meter	153,00	-	-	-	0,00%
Collection Road Darat	Meter	504,00	-	-	-	0,00%
Jalan Contour	Meter	14.663,00	82,54	3.535,41	3.617,95	24,67%
Teras Contour	Meter	142.163,00	256,45	9.389,99	9.646,44	6,79%
Sewa Buldozer	HM		46,70	48,60	95,30	
<b>Excavator</b>						
Jalur Tanam Rawa	Ha	8,00	-	0,97	0,97	12,13%
Parit 1 x 1 x 0,75	Meter	4.088,00	-	636,93	636,93	15,58%
Parit 2 x 2 x 1,5	Meter	1.677,00	-	-	-	0,00%
Parit 4 x 4 x 3	Meter	152,00	-	-	-	0,00%
Main Road Rawa	Meter	77,00	-	-	-	0,00%
Collection Road Rawa	Meter	252,00	-	-	-	0,00%
Gorong-gorong	Unit		-	6,00	6,00	
Jembatan 2 M	Unit		-	2,00	2,00	
Jembatan 4 M	Unit		-	-	-	
Jembatan 5-10 M	Unit		-	-	-	
Jembatan > 10 M	Unit		-	-	-	
Sewa Excavator	HM		-	-	-	
Imas Tumbang	Ha	150,00	-	-	-	0,00%
Gambangan	HM	329,00	-	-	-	















