



PROGRESS REPORT - Kebun Gaharu

KONTRAK NO :
1. 002/GHRE/LOA/01/2013

Jenis Pekerjaan	Unit	Vol SPK 1 Jan '13 s.d. 31 Des '13	Realisasi			%
			AKUMULASI S.D BULAN LALU	BAPP Juni 2013	S.D BAPP Juni 2013	
Bulldozer						
Jalur Tanam Darat	Ha	1.020,00	138,53	37,05	175,58	17,21%
Main Road Darat	Meter	10.037,00	8.352,32	1.616,44	9.968,76	99,32%
Collection Road Darat	Meter	33.062,00	5.389,10	1.428,61	6.817,71	20,62%
Jalan Contour	Meter	17.940,00	7.733,35	1.857,83	9.591,18	53,46%
Teras Contour	Meter	173.940,00	31.413,10	13.668,73	45.081,83	25,92%
Sewa Bulldozer	HM		423,50	115,50	539,00	
Excavator						
Jalur Tanam Rawa	Ha	60,00	16,84	5,18	22,02	36,70%
Parit 1 x 1 x 0,75	Meter	41.340,00	7.746,80	153,67	7.900,47	19,11%
Parit 2 x 2 x 1,5	Meter	13.416,00	2.022,43	861,29	2.883,72	21,49%
Parit 4 x 4 x 3	Meter	5.532,00	-	-	-	0,00%
Main Road Rawa	Meter	612,00	247,94	-	247,94	40,51%
Collection Road Rawa	Meter	2.016,00	406,42	-	406,42	20,16%
Gorong-gorong	Unit		36,00	4,00	40,00	
Jembatan 2 M	Unit		8,00	-	8,00	
Jembatan 4 M	Unit		-	-	-	
Jembatan 5-10 M	Unit		-	-	-	
Jembatan > 10 M	Unit		-	-	-	
Sewa Excavator	HM		976,60	178,50	1.155,10	
Imas Tumbang	Ha	1.080,00	-	-	-	0,00%



