



**PROGRESS REPORT - Kebun Terantang**

KONTRAK NO :

1. BSP/JKTO/044/10/2013-PL

2. BSP/JKTO/045/10/2013-SWAB

Jenis Pekerjaan	Unit	Vol SPK 21 Okt 2013 s.d 31 Des 2014	Realisasi			%
			AKUMULASI S.D BULAN LALU	BAPP Des 2014	S.D BAPP Des 2014	
<b>Bulldozer</b>						
Perun Mekanis Darat	Ha	1.200,00	-	-	-	0,00%
Main Road Darat	Meter	12.500,00	-	-	-	0,00%
Collection Road Darat	Meter	41.000,00	-	-	-	0,00%
Sewa Bulldozer	HM		-	-	-	
Sewa Bulldozer D 31	HM		663,00	128,00	791,00	
<b>Excavator</b>						
Perun Mekanis Rawa	Ha	12.500,00	529,05	-	529,05	4,23%
Parit 1 x 1 x 0,75	Meter	160.000,00	34.533,35	261,58	34.794,93	21,75%
Parit 2 x 2 x 1,5	Meter	80.000,00	12.714,38	-	12.714,38	15,89%
Parit 4 x 4 x 3	Meter	40.000,00	9.842,78	-	9.842,78	24,61%
Main Road Rawa	Meter	29.000,00	17.956,27	-	17.956,27	61,92%
Collection Road Rawa	Meter	95.000,00	10.519,70	1.833,00	12.352,70	13,00%
Gorong-gorong 1 M	Unit	-	-	-	-	
Jembatan Kayu 2 M	Unit	-	-	-	-	
Jembatan Kayu 4 M	Unit	-	3,00	-	3,00	
Jembatan Kayu 5-10 M	Unit	-	-	-	-	
Sewa Excavator	HM	-	1.355,00	384,00	1.739,00	
Sewa Grader GD 511	HM	-	-	-	-	













